App. F. IX—4

Previous References.

(1955-56)
9TB

14-55
File No. ~~18-55~~
Serial Nos. 60, 61

Later References.

MYSORE GOVERNMENT SECRETARIAT

Serial Nos. Two (2)

Part B for Feb. 56

SUBJECT

Enhancement of the rate for laying 18" S.W. pipeline in Lidiga Valley, Northern outfall works, Mysore.

WD 0249—GPB—25,000—16-9-55

To

The Chairman C.W.T.B Mysore

No L 14621 Dt 13.2.56

~~Instructions~~
~~Instructions~~ for the payment of any extra cost is not admissible

Jrs
20/3/56

MYSORE GOVERNMENT SECRETARIAT.

( )

NOTES.

File No,

FILE HEADING;

FROM The Chairman city M.C.B Mysore

No. M.C. 101/51-52 Dated 8-11-55 Received 12-11-55

Diary No. 5897	Enclos. 4	Spare copies	Serial No.

BRIEF ABSTRACT OF LETTER

Enhancement of the rate for laying 18" RCC pipeline in Edeiga Valley; Northern Outfall works.

NOTES AND ORDERS.

Sub note 1) Collection relating to issue of G.O. No. L 14007-12/M.C.B 18-12-19 dated 29/30.1.54 is perused with D.O. 2934 on relating underground drainage in Mysore city

2) The Chairman M.C.B states that M/s. Ebrahim Rahimtulla & Co. Bijapur who is one of the tenderers contractors and who have quoted a rate of Rs 4/- per Rft. have accepted to take up the work at the lowest tendered rate viz Rs 1-2-0 per Rft as the Contractor who tendered the lowest rate refused to take up the work. He further states that while the work was in progress the firm represented that they are sustaining heavy loss due to the contract facilities etc.

WD- 03552 GPE—10,000—10-7-53

Enhancement of the rate for laying 18" SW pipeline at Elijah Valley, Vathoor outfall Work, Mysore

File No. 5897 ME 61 195

Mysore Government Secretariat.

He also requests that the cost would work out to Rs 1-80 on data basis and that the Bd has resolved to recommend his proposal to enhance the rate to Rs 1-00 leaving a margin of 80 nP to meet the extra cost involved out of the savings in the estimate

3) The Estt cost according to the proposal of the Chairman Work as Rs 1130/- The Recommendation of the Chairman for the payment of Rs 1-00 P per cft as against the accepted rate of Rs 1-20 P per cft

4) Payment of anything more than the accepted rate (whether out of any savings or some source) may not be proper. The proposal may perhaps be turned down, as the Contractor cannot claim more than what was accepted. In fact

Ms 18/11

Ms 18/11

(5) The Recommendation of the Contractor cannot be agd The Contractor should have taken up the materials when they were cheap. The Chairman will be requested to enforce the Conditions of the agreement & to call for fresh tenders & to hold the previous tenderer responsible for loss

Secy Edn & L-S.G. 1914

(6) We may invite the remarks of the Ch. Engineer on the proposal also

24.4.33

page (3)

GOVERNMENT OF MYSORE 1297 22 NOV 33

Mysore Government Secretariat

Enhancement of the rate for Laying 184 Sw pipe line at Elijan Valley Improvement Scheme 5897 ms File No. Lines regarding — (App. F. III 2)

Serial No. (7)

U-O No 2 223 / dt 25-11-55

Forwarded unofficially to the Chief Engineer in Mysore Block for favour of remarks

Hanumanthappa

24/11/55

Joint Secy Edn & Dy

(Sub Regd) SR/30-11-55

Office of the
Chief Engineer of Mysore, Bangalore.

U.O.Memo.No. 946/GI. dated 19-12-55

(8) Returned. This is a tendered item and payment of any extra rate is not admissible as it will vitiate the principles of the tender. Only tendered rates are admissible.

H. Ananthachar

(H. Ananthachar)
CHIEF ENGINEER OF MYSORE.

The Secretary to Govt,
Edn.&.L.S.G.Departments,
Bangalore.

MG.1/.29.12. Submitted (9) In the light of the remarks of the CE at Para (8), reconsideration of the Board for the payment at the enhanced rate may be rejected. The Chairman WDB may also be requested not to recommend such cases in future for orders (Ref paras 5+6)

M 4/1

(10) The opinion of the Chief Engineer may be accepted

Secy Edn & Dy

15825
16 Jan

(11)

17/1/56

Minister (Edn)

(12) 207/56. 20/1/56

Note.—Contp. Sheet

Enhancement of the scope – for laying 18" St pipe line in Edeja valley

File No. 5897 Northern Division of 195 from Mysore

Mysore Government Secretariat

Serial No.

(13) Dft. letter to the Chairman MTB is put up for kind approval (Ref. Para 12)

Under L 2711/M427/1

(14) Issue

Issued by the Chairman MTB intimating him payment of any extra cost is not admissible

L 4621/ DTO 14-55-61 DT 13-2-56

M/s

5897 (17)

No. D2.C.101/51-52.

Encl. 1. Comparative statement of tender rate,
2. Data Sheet,
3. Trust Board resolution,
4. Office note

OFFICE OF THE CHAIRMAN,
CITY IMPROVEMENT TRUST BOARD,
POST BOX No. 55, MYSORE.

Dated November 8th, 1955.

FROM

SRI S. LINGANNA,
Chairman, City Improvement Trust Board,
MYSORE.

ITB.14-55-60

To

.....Sri.B.M.Krishnan,.....B.A.,I.A.S.,
Secretary to the Government of Mysore.
Education & Local Self-Government Departments
BANGALORE.

EDUCATION SECTION
11

SIR,

Subject : Enhancement of the rate for laying 18" S.W. pipeline in Ediga Valley, Northern Outfall works, Mysore.

I write to state that Government in their order No.L.14007-12/I.T.B.18-52-19 dated 29/30-1-1954 accorded sanction to the estimate for Rs.6,00,000/- for the Northern outfall works, Mysore, and the work of laying sewer lines of different section was entrusted to several contractors after calling for quotations and getting the approval of Government. Messrs./Rahimatulla Ebrahim & Co., Bangalore, is one of the tendered contractors who have been entrusted with the work of laying 18" S.W.line to a length of 2300 Rft. The firm had quoted a rate of Rs.4/- per Rft. while the lowest accepted tendered rate for the same item was Rs.1-2-0. When the tenderer who had quoted the lowest rate of Rs.1-2-0 per Rft. refused to take up the work, the above firm agreed to take up the work at the lowest accepted tendered rate of Rs.1-2-0 per Rft. of 18" S.W.line. Accordingly, the firm was entrusted with the said work.

While the work was in progress, the firm represented that they are incurring heavy loss in view of the fact that there are no carting facilities for conveying the pipes and other materials and they have to be conveyed by head loads etc. A data sheet worked out is herewith enclosed for kind perusal.

The facts of the case have been mentioned in the office note, a copy of which has been enclosed herewith for kind perusal of Government. The Board before whom the matter came up for discussion, considered the

P.T.O.

(2)

matter in great detail and has recommended the case to Government. for enhancing the rate from Rs.1-2-0 per Rft. to Rs.1-10-0 per Rft. i.e.. an increase of 0-8-0 per Rft. The extra cost involved on this account amounts to Rs.1130/- which could be met out of the saving-s in the estimate. A copy of Trust Board resolution No.D.S.92 dated 31-10-1955 is herewith enclosed.

In the circumstances, I request you to be good enough to obtain and communicate orders of Government to enhance the rate from Rs.1-2-0 per Rft. to Rs.1-10-0 per Rft, at an early date,as the contractor is pressing that he is incurring heavy loss.

Yours faithfully,

S.Lingamma

(S.Lingamma)
Chairman.

DVS)

(2)

City Improvement Trust Board, Mysore.

Dated 8th November 55,

Extract from the Proceedings of the Ordinary Meeting of the Board of Trustees for the Improvement of the City of Mysore, held on 31-10-1955.

XXXX XXXX XXXX

Deferred subject No.92: Representation of Messrs. Ebrahim Rahamatulla & Co., for enhancing the rate of laying 18" S.W.pipeline in Ediga Valley - Northern Outfall works, Mysore, and office note thereon. (Deferred). (Deferred). (Deferred). (Deferred).

Office note approved. May be recommended to Government.

Sd/S.Linganna,
Chairman.
31-10-55.

XXXX XXXX XXXX

" Copy "

S. Linganna
CHAIRMAN

DVS)

City Improvement Trust Board
Mysore.

OFFICE NOTE.

SUBJECT: Representation of Messrs. Ebrahim Rahamatulla & Co., for enhancing the rate of laying 18" S.W. pipe line in Ediga valley, Northern Outfall Works, Mysore.

The above firm had submitted a representation that the rate at which this work is entrusted is very low and that they would incur a heavy loss if the work is to be carried out at the lowest tender rate at which it is entrusted to them.

After calling for quotations for the work of laying the outfall lines, the work was distributed to six contractors at the lowest accepted rates of Messrs. Adam Beig & Sons, Mysore. The work consists of laying S.W.pipes of diameters varying from 9" to 18" and R.C.C.hume pipes of 21" dia. Out of this, essrs. Ebhahim Rahamatulla have been entrusted with the work of laying 12", 15" and 18" diamters, and of lengths of 1800, 7850 and 2300 Rft. respectively. In the enclosed statement, the rates quoted by the several firms and the lowest accepted rates are shown. As could be seen from the statement, the rate for laying 18" dia. pipe line is Rs.1-2-0 per Rf as against the rate of Rs.4-0-0 per Rft. quoted by Messrs. Ebrahim Rahamatulla & Co.,for this work. Laying of these pipes are not required in all the outfall lines and except this firm, others have not been entrusted with this work. As such, the effect of the accepted rate is felt by this firm only, as 18" line is to be laid by them only. However, in

P.T.O.

(5)

the general distribution of work, they have agreed to execute the work which was allotted to them. They have already started laying this 18" S.W.line and about 200 Rft. has been laid. At this stage, it has been observed that the materials have to be conveyed through the garden land where the pipes have to be carried by head loads and carts cannot be taken directly to the work spot. In addition to the materials like hemp and cement required for the jointing which is more than that required for lower diameter pipes, the cost of conveying the material is also found to be more.

Based on the work executed by this firm so far, when the data was worked out for laying 18" line (vide enclosure), it works out to Rs.1-8-0 per Rft. as against the rate of Rs.1-2-0 which is now accepted. Incidentally, the accepted rate for laying 21" R.C.C. hume pipe is Rs.1-14-0 per Rft. But the R.C.C.Hume pipes are available in 8 Feet lengths and the number of joints for a particular length is far less than in the case of S.W.pipes, as the latter are manufactured only in lengths of 2 Ft. each. So compared with this work, the rate of Rs.1-2-0 per 18" pipes appears to be very low. Hence it is recommended that a rate of Rs.1-10-0 per Rft. be paid to the contractors, which includes a profit of 0-2-0 per Rft. over and above the cost of Rs.1-8-0 which is being incurred by them. As this is a question of paying data rate for a tendered item, consideration of the Board is requested to specially recommend this case for the approval of Government in the foregoing circumstances and the special nature of works which entitle a higher rate.

The total length of 18" line that is required to be laid is 2259 Rft. and the excess amount at 0-8-0 per Rft. will aggregate Rs.1129/- and it can be met out of the provision made in the sanctioned estimate for laying 18" line.

Sd/K.V.Rajarathnam,
Trust Board Engineer.

Trust Board Meeting.
Sd/S.L.

"Copy"

Chairman.

DVS)

(6)

Mysore City Improvement Trust Board, Mysore.

Length considered: 196 Rft.

Length of each S.W.pipe: 2 Rft.

No. of pipes: 98.

MATERIALS.

		Rs.
1. Cement mortar required: (1:2) @ ½ Cft./joint:	49 Cft.	
(a) Cement required for the above mortar:	25 Cft. or 20 bags at Rs.5-4-6:	105-10-0
(b) Sand required for the above mortar:	50 Cft. or 2 Cyds. @ Rs.4/-	8- 0-0
(c) Hemp rope required for jointing:	3 maunds at Rs.10/-	30- 0-0
	Total - materials:	Rs.143-10-0

LABOUR.

1. Carting 18" S.W.pipe from T.B.Stores to the work spot.	
(a) Hire charges for cart for 4 days (4 trips per day) at Rs.5/- per day.	20-0-0
(b) Labour required for loading and unloading 4 vodder male coolies for 4 days. Rs.1-4-0/day.	20-0-0
2. Laying 18" S.W.pipe and jointing.	
one mason for 4 days Rs.3/- per day.	12-0-0
Two kucha mason for 4 days; Rs.2-8-0 / day.	20-0-0
Twelve vodder male coolies for 4 days Rs.1-4-0/day.	60-0-0
Five female coolies for 4 days- Rs.0-12-0/day.	15-0-0
3. For caulking the joints.	
One vodder male cooli for 4 days Rs.1-4-0/day.	5-0-0
Total- Labour.	162- 0-0

Materials:	Rs.143-10-0	
Labour:	Rs.162- 0-0	
Total:	Rs.295-10-0	or Rs.296/-

Cost of laying 196 Rft. of 18" S.W.line is Rs.296/-
Therefore the cost for laying one Rft. is Rs.1-8-0.
Add proposed profit at 10% 0-2-0
Total: Rs.1-10-0

Sd/K.V.Rajarathnam,
Trust Board Engineer.

7/11/15.

"Copy"

D. Linganna.
Chairman. 8/11

(2)

Sl. No.	Item of work.	Sanctioned length in Rft. as per Estimate.	Sri H.C.Rangaswamy, Bangalore.	Sri Thimmiah, Mysore.	Sri P.V.Ramaswamy, Mysore.	Sri C.Doreswamy, Mysore.	Messrs. Adam Beig & Sons, Mysore.	Sri Mariyappa, Mysore.	Sri D.Narasimhiah, Bangalore.	Sri T.P.Kodandarama Pillay, Mysore.	Sri M.A.Mohideen Kaka, Mysore.	Sri M.Jayaram, Bangalore	Messrs. Ebrahim Rahamatulla & Co., Bangalore.	Remarks.
1.	9" S.W.pipes.	1251	1-2-0	0-12-0	0-12-6	0-12-6	0-10-0	0-12-0	1-1-0	0-12-0	0-10-0	1-0-0	1-0-0	
2.	12" Do.	8929	1-2-0	1- 0-0	1- 0-0	1- 0-0	0-12-0	1- 8-0	1-3-0	1- 0-0	0-12-0	1-4-0	2-0-0	
3.	15" Do.	12609	1-8-0	1- 4-0	1- 4-0	1- 4-0	0-14-0	2- 4-0	1-8-0	1- 4-0	1- 2-0	1-9-0	3-0-0	
4.	18" Do.	2258	2-4-0	1- 7-6	1- 6-0	1- 6-0	1-2-0	3- 0-0	1-14-0	1- 8-0	1- 7-0	1-13-0	4-0-0	

"Extract"

Chairman. 8/11

DVS)

(8)

Appendix F. G.—1]

SUBJECT Enhancement of the rate for laying 18" S.W. Pipeline in Edaiyar Valley, Northern Outfall Works, Mysore

Diary No. of letter replied to .....

Mysore Government Secretariat.

( )

the *195*

Date of issue.....

Signed by.....

I proposed to be given

List of enclosures .....

Copied by.....

Examined by .....

Section DTB

File No. 14-51

Serial No. 61

No. L. 14621 D 18-2-56.

To

The Chairman City DTB Mysore

Sir,

With reference to your letter No. D2.C 101/11-52 dated 8.11.55 on the above subject I am directed to state that the item for which an enchanced rate is tendered is a tendered item and payment of any extra rate is not admissible as it will vitiate the principle of the tender. Only tendered rates are admissible

Yours etc

Sd/-

Asst Secy to Govt

Sd/-